

Funds' Utilization Report - Room Construction at Uday Samudayik Pathshala, Girirajpura

S. No.	Particular	Budget	Utilised
1	Foundation & Room Structure	285900	202231
2	Roof	98500	105313
3	Doors & Windows	12000	20616
4	Electricity Fitting	15000	13675
5	Painting and whitewashing	15000	9421
6	Transportion	10000	8480
7	Other (Water facility)	0	39170
		436400	398906

Received	437,000
Expenditure	398,906
Balance	38,094